App F IX 4

Previous References
ml 77-40-4, 5
' 77-40-1, 2

Later References

194 4 Municipal

ml File No 79-44
Serial Nos 3, 4

GENERAL AND REVENUE SECRETARIAT

Serial Nos 2

Part B for Dec 44

SUBJECT

Stopping of the execution of the remaining portion of drainage work at Mundigere.

The D.P.H. L 5501 dated 6 12 44 Approves.

26/12

From the D P H
No 486-96 d 23/8/44
Requests approval to stop the execution of the [illegible] remaining portion of the drainage work at Nudgee till the return of normal conditions

1) The reply of the D P H is subject to perusal & draft letter to put up approving the proposal for reasons stated therein

2) Subject to views

3) Mr proposal may [illegible] perhaps be approved in consultation with the Chief Engineer for Roads & Bridges

The enhancement of 175% on the tendered rates is very substantial Law req[illegible] for

4) C E may be consulted

Cus. 4-9-44

Sir

No 42-025-9-1946

1216

2065

12944

5) Forwarded with compliments to the Chief Engineer for Roads & Bridges for favour of opinion and early return

By order

for Law Secretary to

Continuation Sheet. File No / Current No 1381/2 of Page

No. 163 3 11 44

6) Returned, with compliments to the Secretary to Government, Law Department

2 The enhancement of 175 per cent over the tendered rates now asked for is prohibitive Fresh quotations will have to be called for and if even then the rates are not found to be favourable the work may be dropped It is also ascertained from the ~~Superintending Engineer~~ Sanitary Engineer that the work is not very urgent

Chief Engineer for Roads and Buildings

A K /1st

B2H

SECY. LAW DEPT. 3638 GOVT OF MYSORE

cm 3-11-44

In the circumstances (opinion of the chief Engineer above), a draft letter is submitted approving the proposal of the D P H to ~~stop~~ stop the work till the return of normal conditions — Reference 4 supra

may be approved

9/11

SECY. LAW DEPT. 3835 GOVT OF MYSORE

Maybe rejected as the tenders are not urgent & the rates are prohibitive

10-11-44

OFFICE OF THE MINISTER FOR L S G & P H Date 13 11 44 No 3739

Marked L S G

cm 23.11.44

cm 24-11-44

D/f replaced by

[redacted]

1351 L 3

Attached letter perhaps has already been approved but may have to be marked issue

Mea 2/5/11

[redacted]
2/11/44

To,

Mr D P H
L 5501 of 6-12-44

Approves of the proposal.

BMea
9/12

GOVERNMENT OF MYSORE

PUBLIC DEPARTMENT OF HEALTH

No C 486-96

Dr I PARTHASARATHY L M S B Sc (Mad) L R C P & S (Edn) D T M (Lond) D P H (Camb) D O
Director of Health

BUREAU OF MATERNITY, CHILD AND OTHER WELFARE WORKS

Vani Vilas Centre, Vani Vilas Road

Bangalore (S India) dated August 17, 1942

To

The Secretary to Government,
Law Department, Bangalore

Sir,

Constructing Drains in Mudigere Town - stoppage of work as the accepted tenderer Mr.Ibrahim Beri asks for enhancement of 175% over his tendered rates

I have the honour to state that the tender of Mr.Ibrahim Beri for Rs 11,629/- for the work was accepted in this office No C 486-37 dated 12th March 1942, as his was the lowest tender

In Government Order No L.1526-9/Ml. 77-40-2 dated 20/21st August 1940 an estimate for Rs 17,530/- was sanctioned and in Government Order No L. 3738-41/Ml 77-40-5 dated 15th November 1940, after the work to the extent of Rs 1,200/- had been executed by the Public Works Department the execution of the work was entrusted to the Bureau of Sanitary Engineering

The work was first entrusted to Messrs. Gannon Dunkerley & Co., in 1940 and after they had done work to the extent of Rs 2165/- they were asked to stop owing to irregularity in the acceptance of the tender Fresh tenders were called for and the work was entrusted to Mr Ibrahim Beri as stated above as he was the lowest tenderer

The tenderer commenced work in April 1942, 8½ tons of cement was made available The contractor executed work to the extent of Rs 2,530/- Further supply of cement could not be made available owing to its control and the work had to be stopped, partly owing to lack or cement and partly owing to the prevalence of monsoons

Since the contractor has now applied for an enhancement of 175% over his tendered rates which is very prohibitive, the Sanitary Engineerrecommends the closing of the work and the calling of tenders for the work when conditions become normal

I therefore request you to be so good as to obtain and convey approval of Government to the stoppage of the above work

work temporarily until return to normal times.

A copy or the Sanitary Engineer's letter No.76 dated 21.7.1944 in the matter is enclosed for the information of Government.

I have the honour to be,

Sir,

Your most obedient servant,

DIRECTOR OF PUBLIC HEALTH.

Letter No.76 dated 21st July 1944 from the Sanitary Engineer, Bureau of Sanitary Engineering, Bangalore, to the Director of Public Health in Mysore, Bangalore.

--

Re Mudigere Drainage work.

--

I have the honour to enclose herewith the application of Mr V.Ibrahim Beri, Contractor for the Mudigere drainage works, praying for an enhancement of rates of 175% over his tendered rates for furtner works to be done by him. The sanctioned estimate is for Rs 17,530/- The work was first entrusted to Messrs.Gannon Dunkerley & Co., in the year 1940 and they did work to the extent of Rs 3,165/- when they were asked to stop the work owing to irregularity in the acceptance of their tender Fresh tenders were called for and the work was entrusted to the present contractor and work commenced in April 1942 8½ tons of cement was made available and the contractor has executed work to an extent of Rs 2,530/- Further supply of cement could not be made available owing to cement control. On this account and owing to the prevalence of monsoons the work had to be stopped Meanwnile, the contractor has applied for enhanced rates Since the enhancement applied for is rather very prohibitive, it is recommended that the work may be closed and the claims of the contractor settled When conditions become normal, tenders will again be called for for furtner works In the meanwhile, I request you to kindly convey early approval to close the work and settle the contractors' claims without any penalty.

"Copy"

for Director of Public Health

Appendix F G —1]

SUBJECT

7

Section LII
File No 7944
Serial No 4

Diary No of letter replied to

No L-5501

To

General and Revenue Secretariat

(—)

the *194*

The D P H

Sir,

Date of issue 6th Dec 1944

With reference to your letter No 486-96 & 23/8/44 requesting, in the circumstances stated, approval to stop the execution of the remaining portion of the drainage work at Mudgere till the return of normal conditions, I am directed to convey the approval of Govt thereto. The work is not urgent & the rats are also responsible

I have the

Signed by M G L Rao

10-12-44

List of enclosures

Copied by

Examined by

Secy Law

WD 04161—GPB—60 000—24 10 41

P T O

Memo No L 5502-3 6/12/44.

Copy of the above forwarded with compliments to the D.C. Kadma for information 2) the Chief Engineer for Roads & Buildings with reference to his No NOTE 1630 dt 3-11-44.

B.O.

Secy/Govt

Pages 1 — 6